

Northampton Township

55 Township Road Richboro, Pa 18954 Zoning-Code Enforcement Department Phone #: 215-355-3883

Fax #: 215-357-3650

Right-of-Way/Road Occupancy - Permit Application

Job Location:		
Owner Name	Phone No.:	
Applicant Name (print):	Phone No.:	
Address:		
Signature:	Date:	
If applicant is a contractor, please provide HIC #		
Description of Proposed Work:		

APPLICANT MUST SUPPLY THE FOLLOWING INFORMATION:

1.	Will the roadway surface be opened?	Yes	No
2.	Will the job require boring under the roadway?	Yes	No
3.	Number of working days to complete work:		
4.	Approximate area of road opening:		sq. yds.
5.	Approximate area of unimproved right-of-way to be disturbed		sq. yds.
6.	Length of trench along improved roadway:		ft.
	Length of trench along unimproved right-a-way:		ft.
8.	Depth of trench:		Inches
9.	Diameter of pipe to be placed:		Inches
10.	Number of poles to be erected:		
11.	Amount of sidewalk to be removed and replaced:		sq. ft.
12.	Amount of curb to be replaced:		linear ft.

Any permit issued will be under; and subject to, the conditions, restrictions and regulations of PennDot Publication 408 (where applicable), all applicable Township Ordinance and specifications included with each application.

All work shall be subject to inspection by the Township Engineer, Gilmore & Associates, Inc. at 215-369-3955. Minimum notice of 48 hours shall be provided.

Township Right of Way / Road Occupancy Diagram

ocation of Proposed W	ork:		
			 -
			 -
ŀ		I,	

Notes:

- 1. Permittee to show all dimensions.
- 2. Permittee to show all curb, sidewalk, storm sewer, swales and driveways.
- 3. Permittee to show all proposed improvements including widths, pipe sizes and trench locations.
- 4. Permittee to show any pertinent information such as road widths, obstruction or unusual situations.
- 5. Driveway pipes to be minimum 18 inch diameter and are to extend at least one foot beyond each side of driveway.
- 6. Swales to conform to present ditch line, so as not to restrict flow of surface water.
- 7. Temporary pavement restoration to be completed at the end of each work day.
- 8. Permanent restoration (roadway and unimproved area) to be completed within 60 days.
- 9. For additional information, please see our "Roadway Restoration Specifications and Design Standards."